

T O W N O F S H A U N A V O N

APPLICATION FOR CONSTRUCTION OF A DRIVEWAY

NAME _____
ADDRESS _____
LOT _____
BLOCK _____
SIZE OF DRIVEWAY (LENGTH) _____

I, do hereby apply for construction of a driveway for the above noted property.

The work will be done by: (Please check)

Owner

Owner's Contractor (_____)
Name of Contractor

Removal of existing curb and or sidewalk (if required) will be done by: (Please check)

Town of Shaunavon

Owner

Owner's Contractor

I agree to comply with all applicable bylaws and to construct the driveway which may be part of a public sidewalk to the specifications on the reverse side. Should the Town of Shaunavon remove any existing asphalt or concrete curb and/or sidewalk, then the applicant shall be assessed for the cost of such removal.

I further agree to provide the required access and right of way for Town of Shaunavon employees to enable the work to be done or the inspection(s) to be carried out. The applicant shall be responsible for damage to asphalt or concrete pavement, water shut off valves or any other structures owned or operated by the Town of Shaunavon and shall be assessed any repairs as a result of damage.

Owner to notify the Town of Shaunavon prior to concrete work. It is the owner's responsibility to ensure that water shut off valves are flush with any concrete works and are accessible to Town of Shaunavon employees.

Date _____

Signature of Applicant _____

Mailing Address _____

Approved By _____ Date _____

Concrete Specifications

1. Concrete shall have a 28 day compressive strength of 21 MPa (3000 psi).
2. A minimum of 50 mm (2 inches) of granular base material shall be placed under the concrete structure. This granular base shall be clean pit run gravel or sand. The base shall be compacted using a vibratory plate compactor or other acceptable equipment.
3. Cement used in the concrete mix shall be normal portland.
4. Maximum aggregate size shall be 25 mm (1").
5. Slump shall not exceed 75 mm (3").

For Town of Shaunavon Use Only

If the Town of Shaunavon removed any curb and/or sidewalk please indicate below:

Date Completed _____

Number of hours for jackhammer _____
grader _____
backhoe _____
truck _____
other equipment _____

Number of Hours of Labour _____

Foreman's Signature _____